


SUPREME AUDIT INSTITUTIONS OF THE BALTIC STATES IN JOINT REPORT: RAIL BALTICA PROJECT IS FACING A 10-19-BILLION EURO BUDGET DEFICIT

The progress of the Rail Baltica project is at risk, because the estimated cost has increased fourfold in seven years and may create ►10-19 bn[€] budget deficit depending on the scope of the project, the Supreme Audit Institutions of Estonia, Latvia and Lithuania found in their joint report

The situation is aggravated due to the foreseeable two-year financing gap in 2027-2028 by the European Union which demands greater contribution by three Baltic States

Cost increase




THE PROJECT IS AT LEAST FIVE YEARS BEHIND SCHEDULE

The main reason for the delays is the delay in the detailed technical design and delayed territorial planning. It also affects land acquisition



So far the only decision about the infrastructure management taken by the three Baltic States is that each country will have a separate independent infrastructure manager. Yet, there is still only interim infrastructure manager in Latvia

PROCESS OF DECIDING ON AN INFRASTRUCTURE MANAGEMENT MODEL



In case the first phase of the railway construction should be completed by 2030, there is a risk that there will be no trains to operate on the railway in 2031

Available assessments suggest an eight-year timeline for procuring trains

Ministries responsible for transportation have not yet decided on the acquisition method for international trains

Potential acquisition methods include:
Leasing the trains
Owning the trains
Requiring passenger operators to have their own trains

No decision on the acquisition method of trains, and decisions should be made as soon as possible

Estimated cost of ►300 m[€]

Costs not included in the project budget